



Property Address \_\_\_\_\_

Company Name \_\_\_\_\_

Installing Contractor Name \_\_\_\_\_

Installation Date \_\_\_\_\_

## Check List for ET Controllers

---

### Irrigation System Evaluation:

- No leaks detected
- Irrigation heads working properly based on evaluation
- Irrigation system in good condition for ET controller installation

### Sensors:

- Located on a place open to the sky, away from obstructions
- If the ET Controller did not include a rain sensor, a rain sensor was added and connected to the sensor port
- If the rain sensor had optional setting points, set it to 1/4"

### Programming:

- Programmed following local watering restrictions (day/s of the week, start time/s)
- Application rate of each zone measured on-site
- Runtimes scheduled to fulfill the maximum irrigation requirement during the year
- If the model has predictive watering, selected not watering when 80%+ chance of rain
- Programmed all the settings according to the model installed

Contractor Signature \_\_\_\_\_

Date \_\_\_\_\_

For questions or concerns, please contact the Tampa Bay Water Wise rebate processing center at [TampaBayWaterWise@egia.org](mailto:TampaBayWaterWise@egia.org) or call 888-491-0033.